JALC CONSTRUCTION		2024							2025							1	2026																				
JALC CONSTRUCT									4		24	4									5		25	ري ا										9		56	9
PROJECT TIMELIN	IES	2024	EBRUARY 2024	47				24	SEPTEMBER 202	CTOBER 2024	10VEMBER 2024	DECEMBER 2024	2025	EBRUARY 2025	25					25	SEPTEMBER 2025	OCIOBER 2025	VOVEMBER 2025	DECEMBER 2025	JANUARY 2026	EBRUARY 2026	2026	26					26	SEPTEMBER 2026	OCTOBER 2026	NOVEMBER 2026	2026
Thursday, January 13, 2025		ARY 2	/RY	1 20	2024	024	024	T 20	/BER	3ER 2	ABER	/BER	RY 2	\RY.	1 20	2025	325	025	)25	T 20	/BER	SER .	ABER	/BER	RY 2	RY :	<u>کے</u> ا	1 20	026	)26	026	)26	T 20	/BER	3ER 2	ABER	1BER
	DDOCDECC	■ NN	3RUA	IAKCH 2024 PRIL 2024	AY 20	IUNE 2024	ULY 2024	UGUST 2024	TEN	CIOE	)VEN	CEN	ANUARY	3RUA	MARCH 2025	APRIL 2025	MAY 2025	JUNE 2025	JULY 2025	AUGUST 2025	TEN	2	N N	CEN	NUA	3RU⊅	SKU A	MARCH 2026	APRIL 2026	MAY 2026	JUNE 2026	JULY 2026	AUGUST 2026	TEN	CTOE	VEA	DECEMBER
PROJECT	PROGRESS	IAL		AP AP	X	and the second	In In	AU	SEF	0	O Z	DE	4	毘	Ž	ΑP	Σ	Ď,		AU	SEF	5	Ž		4			Ž	AP	Ž	1 1	<u> </u>	PΛ	SEF	8	Ž	DE
C & E WING RENOVATION	87%																							 													
Design Bidding/ Contract Award	100%																							<u> </u>													
Contruction	60%			-								ļ												ij													
The asbestos abatement is 100% complete. Construction												i												i													
schedule. The dividing wall should begin to come down month.	n within the next																																				
REPLACE ELEVATOR	83%																																				
Design	100%											ļ												į													
Bidding/ Contract Award	100% 50%											İ										_		 													
Contruction Concrete work is nearly complete. Steel work and wall																																					
happen within the next few weeks. The elevator shaft state beginnining of March 2025.																																					
H.B PLAYER DEVELOPMENT CENTER	78%																							<u> </u> 													
Design	95%											 												    													
Bidding/ Contract Award	100%											ļ												ļ													
Contruction	40%											į												į													
The building frame is up and the wall panels are mostly insulation and panels will go up in the next two weeks.												ļ												<u> </u>													
restroom, storage, etc rooms will begin framing in the ne																																					
CTE CONSTRUCTION & RENOVATION	28%											l																									
Design	85%											İ												į													
Bidding/ Contract Award	0%											į												į													
Contruction	0%	-										i i												i													
JALC is in a holding pattern on a response from the EDA timeline modifications.	t for scope and																																				
EXPAND WEST LOBBY	50%											i												-													
Design	100%											į												: !													
Bidding/ Contract Award	50%								Initial	Bid		ļ			Rebid																						
Contruction  This project will go through a value engineering process	0%																																				
point in the late winter/early spring.												į												į													
BOILER REPLACEMENT	20%											İ																									
Design	60%																							: 													
Bidding/ Contract Award	0%											i												; ;													
Contruction	0%											i												!													
Design will wrap up in February and bid afterward.																								 													
TRANSFORMER REPLACEMENT	20%																							; 													
Design	60%																							!													
Bidding/ Contract Award	0%											ļ												 													
Contruction	0%											į												j i													
Design will wrap up in February and bid afterward.												}												-													
												ļ												- !													

	 <del></del>	ļ